

October 07, 2015: Vacant side of the WTP where the new filter tank / clarifier is to be installed – Trittech to install a housekeeping pad and epoxy flooring prior to filter tank placement.



November 11, 2015: Backwash Tank Installation – underground backwash tank used to retain backwash volume and control the release to the Resort sanitary collection system.



March 07, 2016: Filter Tank Delivery and Placement – filter tank delivered to the WTP site and set in place onto the epoxied housekeeping pad.



March 15, 2016: Filter Tank c/w various process piping and equipment – blower for the backwash air scour system has been installed. Filter effluent flow control valves and piping have been installed along with backwash effluent valves to control discharge to the backwash retention tank.



March 15, 2016: Electrical panels installation – HMI and control panels installed with cable trays running back to instrumentation.



March 24, 2016: Electrical cable installation – electrical cable being pulled from control panels to various instrumentation and process equipment.

